

#### CM@R Contractual Matter Related to Elementary School #19

Matt Warren, Interim Chief Operations Officer Jennifer Miller, Chief Financial Officer


# **Capital Project Report**

October 31, 2022 Capital Project Report

# **Budget Development**


- Budget was developed through facilities study conducted by MB Kahn in 2017
- Construction management at risk project
- Budget allotted for ES19 is \$37,000,000
- Facilities plan estimated opening year as 2022– 23
  - Pause in construction
  - COVID
  - District enrollment

### **School Site**





### **School Site**





# School Impact

- ES19 could provide relief for several schools in the Lexington/White Knoll Attendance Area
  - Carolina Springs, Deerfield, Pleasant Hill, and possibly Saxe Gotha
  - Attendance line review process will occur December 2023 through February 2024



# School Design / Timeline

- Prototype elementary school
  - RCES, MGES, DES, CES
  - 128,219 square foot facility
  - 1,000 student capacity
  - Jumper Carter Sease Architects
  - Thompson Turner Construction
- Break ground January 2023
- Opening August 2024



### **School Design**





### **School Design**





# **Historical Construction Costs**

School	Bid	Building Cost	Site Work Cost	Sq. Foot	Cost Per Sq Ft
Beechwood MS	2017	\$34,726,920	\$6,375,900	204,000	\$170.23
Centerville ES	2019	\$26,472,246	\$3,478,060	127,771	\$207.18
Pelion MS	2019	\$40,647,600	\$5,274,617	210,000	\$193.56
Lakeside MS	2021	\$41,060,180	\$16,318,289	214,000	\$191.87
ES19 (2019)	2019	\$26,564,412	N/A	128,219	\$207.18
ES19 (2022)**	2022	\$40,461,682	\$8,588,826	128,219	\$316.57

**\*\*3.5% escalation since April 2022** 



# **Total Cost ES19**

Building Cost	\$40,461,682	
Site Work Cost	\$8,588,826	
Design/Inspection Fees	\$3,200,000	
Furniture/Fixtures and Equipment	\$3,300,000	
Estimated Total	\$55,550,508	
Total Cost for ES19	\$56,000,000	





#### **Elementary School #19 Funding Options**

#### **General Fund Balance Analysis**



Finance Update • Finance • 12

